

**AGENDA ITEM
VIII. A.**

Projects Status Report

Project Name	Next Milestone	Current Status
Learning Lane	Proposed Schedule: Advertise 6/11/17 Bids Due 7/13/17 BOS approve 7/18/17 Award 8/2/17 Notice to Proceed 9/10/17 Substantial Complete 11/9/17 Final 12/9/17	Engineer's cost estimate: \$210,556. Budget available: \$300,000.
Admin Bldg Extension	Finish schools offices and punch list.	Working the punch list. Bldg Comte will present appropriation request for recommended safety improvements (lighting & handrail) in August.
Old Town Madison Heights	Upon receiving grant, obtain agreements with homeowners	Funding application submitted. Awaiting decision.
Train Depot	Grand opening scheduled for Saturday, August 26 from 11 to 1pm.	Planning for grand opening underway.
County-wide Broadband	Advertise request for proposals (RFP).	Awaiting sharing of radio frequency from SBC Board of Directors. SBC Board considered matter and asked NEW counsel to research some questions.
Riveredge Park Trail Phase II	Award of \$67K TAP grant for design work for CVTC portion of trail.	Received notice of approval of TAP grant of \$49,368 for engineering design of next section. County match is \$12,342. Awaiting official notice of grant before letting design contract. Preparing 1 Nov application for \$602K construction funds.
Phelps Road School	Begin repairs or demolition after court order.	Criminal Show Cause hearing scheduled for 20 June. County Attorney will update BoS on civil case (to obtain authority to demolish) at 18 July mtg.
Winton Development	Decide course and options for Winton.	Draft RFP submitted to EDA & outside counsel on 12 May. EDA is exploring options regarding next steps. Counsel update in closed session on 18 July.
Pleasant View School	BoS conduct community meeting at PVS on Tuesday, 22 Aug at 7pm.	Making arrangements and announcements for public meeting.