Projects Status Report

Project Name	Next Milestone	Current Status
Learning Lane	Proposed Schedule: Advertise 6/11/17 Bids Due 7/13/17 BOS approve 7/18/17 Award 8/2/17 Notice to Proceed 9/10/17 Substantial Complete 11/9/17 Final 12/9/17	Engineer's cost estimate: \$210,556. Budget available: \$300,000. Contract ready for execution. Contractor acquiring mandatory bond. Expect to sign contracts this week.
Admin Bldg Extension	Finish schools offices and punch list.	Working the punch list. Bldg Comte will present appropriation request for recommended safety improvements (lighting & handrail) in September. Will also request funds for wall mounted county seal.
Old Town Madison Heights	Upon receiving grant, obtain agreements with homeowners	Funding application submitted. Awaiting decision. (Normally published in June.)
Train Depot	Grand opening scheduled for Saturday, August 26 from 11 to 1pm.	Planning for grand opening underway.
County-wide Broadband	Advertise request for proposals (RFP).	Have received direction from SBC. Preparing MOU to include in RFP. Must reconstitute Broadband Authority Board in September to authorize release of RFP.
Riveredge Park Trail Phase II	Award of \$67K TAP grant for design work for CVTC portion of trail. Application for construction grant due 1 Nov.	Received notice of approval of TAP grant of \$49,368 for engineering design of next section. County match is \$12,342. Awaiting official notice of grant before letting design contract.
Phelps Road School	Begin repairs or demolition after court order.	Criminal Show Cause hearing delayed due to new counsel to 21 Sep. Civil hearing date established for 18 September. Owner has accepted conditional offer to buy. Agreement between parties and county being drafted.
Winton Development	Obtain Circuit Court ruling to determine existence/status of restrictions.	Counsel drafting pleadings to file suit to clear title in Circuit Court.
Pleasant View School	BoS conduct community meeting at PVS on Tuesday, 22 Aug at 7pm.	Making arrangements and announcements for public meeting.