

**AGENDA ITEM
X. A.**

Projects Status Report

Project Name	Next Milestone	Current Status
Learning Lane	Obtain signatures on conveyance documents.	Mr. Cunningham and River James have consented to transfer. Deed changes have been requested by R-J and agreed. We are seeking VDOT approval of changes. Finalized plat being prepared by H&P.
Admin Bldg Extension	Completion of extension expected Jan '17. Refurb of existing office space expected in April 2017.	New public meeting rooms & DSS space is substantially complete. Refurbishment of old spaces is underway.
Old Town Madison Heights	Preparing contents of application due March 29, '17.	15 Feb working grp meeting. Developing budget to determine application amount.
Train Depot	Completion expected by end of Jan '17. Grand opening in April(?).	Chamber and leases finalized; awaiting chamber signature. Construction of visitor center displays being solicited.
County-wide Broadband	Advertise request for proposals (RFP).	Awaiting sharing of radio frequency from SBC Board of Directors.
Riveredge Park Trail Phase II	Award of \$80K TAP grant for design work for CVTC portion of trail.	Application for TAP design grant submitted. Quitclaim deed for CVTC easement in review by VPBA, DBHDS, and the Office of the Attorney General.
Phelps Road School	Begin repairs or demolition after court order.	24 Oct, court imposed criminal fine on corporation, suspending \$2000 until Apr 28, 2017 when ALL violations must be resolved. Civil action filed 25 Jan 17.