

# AGENDA ITEM VII.A.

## Projects Status Report

Project Name	Next Milestone	Current Status
Learning Lane	Proposed Schedule: Advertise 6/11/17 Bids Due 7/13/17 BOS approve 7/18/17 Award 8/2/17 Notice to Proceed 9/10/17 Substantial Complete 11/9/17 Final 12/9/17	Engineer's cost estimate: \$210,556. Budget available: \$300,000.
Admin Bldg Extension	Refurb of existing office space expected in May 2017. Acct & Purch will move May 31.	New public meeting rooms & DSS space is substantially complete. Refurbishment of old spaces is underway.
Old Town Madison Heights	Upon receiving grant, obtain agreements with homeowners	Funding application submitted. Award decisions announced in June.
Train Depot	Grand opening when visitor center public space and signage is complete--June or July.	Visitor center fixtures being finished and installed. Photos and displays being framed. Branding initiative to be presented 20 June.
County-wide Broadband	Advertise request for proposals (RFP).	Awaiting sharing of radio frequency from SBC Board of Directors. SBC Board considered matter and asked counsel to research some questions.
Riveredge Park Trail Phase II	Award of \$67K TAP grant for design work for CVTC portion of trail.	Application for TAP design grant submitted. Award decisions announced in June. Received notice of tentative approval of TAP grant of \$49,368 for engineering design of next section. County match is \$12,342.
Phelps Road School	Begin repairs or demolition after court order.	24 Oct, court imposed criminal fine on corporation, suspending \$2000 until Apr 28, 2017 when ALL violations must be resolved. Commonwealth Attorney has requested Show Cause hearing. County Attorney is requesting court date for civil case to obtain authority to demolish.
Winton Development	Announce RFP	Draft RFP submitted to EDA & outside counsel on 12 May.